

Regional Building North & Scotland

Upton-by-Chester High School Community Update December 2025



Welcome to the project and community update

Kier has been engaged by the Department for Education (DfE) to deliver the Upton-by-Chester High School project. The project forms part of the Government's School Rebuilding Programme (SRP), with the school prioritised for the Programme based on the condition need of the existing buildings.

Kier have worked with the DfE, and their Technical Advisory team alongside Upton-BY-Chester High School to develop and agree the design of the new facilities.

Kier will continue to provide further newsletter updates during the construction phase.

Site Address:

Kier Construction
Upton-by-Chester
High School
St. James Avenue
Chester
CH2 1NN

Snr Site Manager:
Bryn Jones
M: 07580 625569

**Snr Project
Manager:**
Andy Brayne
M: 07966 106993

Kier Website:
www.kier.co.uk



Department
for Education



Upton-by-Chester High School



We value your feedback and comments or questions on this project, please email: andrew.brayne@kier.co.uk



Upton-By-Chester High School

Project update/ Key Details:

Works commenced on-site 27th October 2025

The formation of a new temporary access road off the A41 is complete and in use.

Section 1 – Construction of new school building

- Works progressing well, site strip substantially complete, forming temporary haulage roads and Engineered working platforms on-site nearing completion .
- New drainage commenced.
- Excavating and concreting foundations ongoing.
- Diversion of existing water main complete.

Section 1 – Key future activities.

- Steel erection to commence February 2026.
- Installation of Pre Cast Concrete planks and lift shaft.

At the start – 27th October 2025



Progress after 7 weeks



Some Key Facts

- 660 tonnes – steel
- 130,000 – bricks
- 1900 – Precast concrete planks

On behalf of the whole Team – wish you all a merry Christmas and Happy New Year

